

Cross Road and Fullarton Road Intersection Upgrade

Project Update

The Australian and South Australian governments have jointly funded (50:50) \$61 million to upgrade the Cross Road and Fullarton Road intersection. Once complete, the upgrade will improve travel times and road safety, increase intersection capacity and enhance network reliability.

Construction of the new intersection is well underway with the new intersection expected to be open to traffic in late 2022, weather permitting.

Progress to Date

Approximately 2.6 kilometres of trenching has been completed, with over 9 kilometres of conduit installed underground.

Over 7,000 tonnes of material have been removed from the site in preparation for the new widened section of the road.



Image: Decommissioning of the Urrbrae Gatehouse – May 2022

Urrbrae Gatehouse

The decommissioning of the Urrbrae Gatehouse was completed in late May 2022. The process involved accurately recording key parts of the building, carefully cleaning, labelling parts and storing them safely. Rebuilding and repurposing of the Urrbrae Gatehouse will commence later this year.

What's Next: July 2022 – September 2022

Service relocation works - ongoing

These works include the relocation of power, telecommunications, water and gas services.

While the majority of works are being undertaken during the day, some night works are required to ensure the works can be undertaken safely and efficiently.

Night works for service relocations will continue until August 2022, and will be undertaken between 7pm and 6am, Sunday to Friday (including public holidays). No night works will be undertaken on Saturdays.

Individual service providers, including SA Power Networks, Telstra, NBN, SA Water and APA Gas, will advise property owners of any potential interruptions to services during these works.

dit.sa.gov.au

Follow us on: [f](#) [t](#) [@](#) [in](#)



Australian Government



Government of South Australia

Department for Infrastructure and Transport

Some noise disturbance can be expected at times while these works are completed, however the work will be managed to minimise disturbance to nearby residents and businesses.

While every effort will be made to ensure the intersection remains open to traffic at all times, some short-term closures of local roads may be required to safely facilitate works. Advanced notice of these closures will be provided, and any required detours will be clearly signed.

The project team will contact property owners whose access is temporarily affected by the works. Every effort will be made to minimise impacts to surrounding properties and road users, as much as practically possible.

Civil works

Over the coming months, earthworks will continue in the four corners to widen the existing intersection to its new configuration.

Excavation to install new stormwater infrastructure will also continue. New road lighting and traffic signal conduits will be installed.

SA Power Networks undergrounding

As part of the project, SAPN electrical infrastructure at and around the intersection will be upgraded. This will involve removing the existing overhead network (stobie poles and overhead connections) and connecting individual properties to a new underground network currently being installed. You will notice stobie poles being removed in September 2022, and October 2022.

Pedestrian and Cyclists access changes

New footpaths will be constructed around the intersection during September 2022 and October 2022. Pedestrian and cyclist detours will be in place to safely facilitate these works. Advance notice of these detours will be provided. Signage will also be in place to direct pedestrians and cyclists to alternative access.

Temporary bus stop changes continue

To safely facilitate works, temporary relocations and closures of bus stops around the intersection will continue. For more information, please view the bus stop relocation map on the project website at www.dit.sa.gov.au/cross_fullarton

Further details about these temporary changes are also provided at the bus stops and on the Adelaide Metro website www.adelaidemetro.com.au



Image: Works continuing on the Cross Road and Fullarton Road Intersection Upgrade – June 2022

More information

To find out more about the project and to register for future email updates, please contact us on the details below:

Phone: 1800 271 168

Email: DIT.CrossFullarton@sa.gov.au

Visit: www.dit.sa.gov.au/cross_fullarton

Kind Regards,

Cross Road and Fullarton Road Intersection Upgrade
project engagement team